COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS OF ROADS & DRAIN BETWEEN 4TH CROSS & HESARAGATTA MAIN ROAD OF MALLASANDRA IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : T-SNO: EE/DD/334/12-13 dt 31.1.2013

3. Head of Account which is Chargeable : P-1771

4. Work Order No. & Dt : EE/DD/103/13-14 dt 6.8.2013

5. Name of Contractor : **SRI.M.RAJASHEKAR**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 829 Page No. 82854 to 82868

8. Check measurement of the Asst. : M.B. No. 829 Page No 82854 to 82860

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE (DSD)

incharge of the work :

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : D.S. ಮಂಜುನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.80 Lacs	1858880-00	—	121120-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶಾಂತಲಗುಂಡಿ, ಬೆಂಗಳೂರು - 560 073